Fiscal Year 2021-22 Capital Improvement Projects Schedule

				Coll	lections Projec	cts									
Proj. No.	Description	Es	t. FY21-22	Bud	geted FY21-22	ı	FY21-22 Budget	Future Fiscal Yrs. Cost	PM	Status	Feb	Mai	r Apr	May	/ Jun
		Pro	jected Cost		Cost		Available								
1	Scheduled and Emergency Replacements	\$	23,431	\$	100,000	\$	76,569	unknown		Unscheduled		Uı	nsched	uled	
	A. Channel Grinder Replacement	\$	23,431							Completed					
2	Manhole Raising/ Repair/ Replacement	\$	354,450	\$	400,000	\$	45,550								
	A. Highway 192 Lower and Raise 60 Manholes- Caltrans (includes														
	inspection with Fillipin)	\$	234,050	\$	185,500				BR	Construction					
	B. On-Call Manhole Adjustments and Sewer Main Repair	\$	60,200						BR	Unscheduled		Uı	nsched	uled	
	C. N. Jameson Raise 14 Manholes - County	\$	25,200												
	D. Fernald Point Lower and Raise (2 Manholes) - County	\$	5,000												
	E. Private road manhole raising/repair/replace	\$	30,000												
	F. Hot Springs Bridge (1 Manhole) - County	\$	2,000												
3	Sewer Main Repair / Replacement/ Lining	\$	91,700	\$	175,000	\$	83,300								
	A. Trunk main, Manholes, and sewer lining- design only	\$	50,000						RL	Preliminary Design					
	B. Brooktree Rd Sewer Main Replacement (County Project)	\$	16,500	\$	28,000			\$ -	RL	Project Closeout					
	C. Fernald Point - Emergency Replacement	\$	25,200						RL	Completed					
9	Highway 101 Sewer Main Relocation Project (Caltrans HOV)	\$	213,540	\$	677,900	\$	464,360	\$ (464,360)	BR	Final Design					
	Hwy 101 Sewer Main Reloc - Design (F&A)														
	Hwy 101 Sewer Main Reloc - Design (MNS)	\$	213,540												
	Caltrans HOV- Posilipo gravity main relocation and force main														
	abandonment- construction	\$	1,000,000	\$	500,000										
	Inspection	\$	70,000												
	Design support during construction	\$	60,000												
10	Olive Mill/San Ysidro Roundabouts (Caltrans/County/City)	\$	145,752	\$	20,752										
	Collections Subtotal	\$	683,121	\$	1,352,900	\$	669,779								

Status	Schedule
Preliminary Design	
Final Design	
Bidding/ Award	
Contract Execution	
Construction	
Project Closeout	
In Progress	

		Т	reatment Facility Pr	rojects								
Proj. No.	Description	Est. Project Cost	Est. FY21-22 Cost	Futu	re Fiscal Yrs. Cost	PM	Status	Feb	Mai	Apr	May J	un
	Electrical Rehabilitation Project (including: AB blower and motors, ATS,											
	VFDs, & HVAC for Admin/Operations building)	\$ 855,000	\$ 855,000	\$	-	BR	Final Design					
	Roof for Admin/Operations and Board room building	\$ 65,000	\$ 65,000	\$	-	BR	Bidding/Award					
	Board Room (Bid 2021-03R)	\$ 15,000					Project Closeout					
	Admin/Ops Building	\$ 60,000					Bidding/Award					
	HVAC system for board room and maintenance building	\$ 17,571	\$ 17,571	\$	-	RL	Completed					
	Access Gates controllers and keypads (main and maintenance)	\$ 37,500	\$ 37,500	\$	-	RL	Final Design					
	Main Gate replacement - new motorized gate, opener and keypads	\$ 24,000	\$ 24,000	\$	-	RL	Preliminary Design					
	Maintenance Gate - motor, opener and controls	\$ 13,500	\$ 13,500	\$	-	RL	Preliminary Design					
	Clarifier Skimmer troughs replacement	\$ 90,000	\$ 55,000	\$	35,000		Preliminary Design					
	Forklift purchase	\$ 35,000.00	\$ 35,000.00	\$	-	RL	Preliminary Design					
	Digester Blowers replacement	\$ 33,000	\$ 33,000	\$	-	СР	Preliminary Design					
	Treatment/Facility Subtotal	\$ 1,245,571	\$ 1,135,571									
			Lift Station Project	cts								
Proj. No.	Description	Est. Project Cost			re Fiscal Yrs. Cost	PM	Status	Feb	Mai	Apr	May J	un
	Channel Drive Lift Station Improvements - Dual forcemain, bypass	-										
	piping and wet well hatch access	\$ 50,000	\$ 50,000	\$ - \$	240,000	BR	Preliminary Design					
	Lift Stations Subtotal	\$ 50,000	\$ 50,000	\$ -								
		Sev	ver Main Extension	Projects								
Proi. No.	Description	Est. Project Cost			re Fiscal Yrs. Cost	PM	Status	Feb	Mai	Apr	May J	un
9	Sewer Main Extensions									•		
	A. Lilac and Oak Grove Sewer Main Extension Construction	\$ 2,323,137	\$ 2,323,137	\$	-	BR	Construction					
	B. Ashley Road Lift Station and Sewer Main Extension Project	\$ 2,750,000		\$	-	BR	Preliminary Design					
	C. Alisos Drive Sewer Main Extension	Unknown	\$ 40,000			+	Preliminary Design					
		\$ 7,673,137					, , , , ,					
			Boyoled Water Fr	und								
Droi No	Description	Dedicated Fund	Recycled Water Fu		ıre Fiscal Yrs. Cost	DN4	Status	EAL	D/I c	Apr	Mari	un
Proj. No.	Enhanced Recycled Water Feasibility Study				ire riscai frs. COST			ren	ivial	Apr	iviay J	un
	Zimaneca necyclea water reasionity study	\$ 1,190,000	\$ 219,931			BR	Unscheduled					

Status	Schedule
Preliminary Design	
Final Design	
Bidding/ Award	
Contract Execution	
Construction	
Project Closeout	
In Progress	